



Weekly Report

# Yeddonba Elevated Boardwalk and Viewing Platform D&C

Naturform Pty Limited  
ABN 87 010 444 247







## Weekly Report

Week Ending 4/07/2025

## Project



Title	Yeddonba	Job Number	32319
Client	Parks Victoria (PV)	Contract Number	ITS2-00661
Superintendent	Adam Noble (PV)	Practical Completion Dates;	12/12/25

## Distribution



Adam Noble (PV)	adam.noble@parks.vic.gov.au
Tony Jackson Naturform (NF)	tony@naturform.com.au
Corey Bullen (Naturform)	corey.b@naturform.com.au

## Work Carried out this week



Cultural Heritage Induction	Undertaken
Compound	Established
Existing structure Survey	Complete
Balustrade removal	Complete
Decking & Joist removal	Complete
Engineering Inspection 1/7/25	Complete
Subframe existing defect welding	Complete
Cleat installation	Complete
Cleat painting 2 pack epoxy (2 x coats)	Complete
Topcoat to subframe (Posts & Bearers up to FSL)	Complete
Bolt Testing & Concrete testing 4/7/25	Passed

## Work Planned for next Phase



Balustrade Shop Drawings	Underway
Balustrade Panel Fabrication	Planned
Timber order (decking and stairs)	Placed
Joist Shop drawings	Underway
Joist Fabrication	Planned

## Issues / Outstanding Items



Nil



Photos



Photo 1. CHMP Induction



Photo 2. CHMP Induction





Photo 3. Compound



Photo 4 Compound





Photo 5. Timber sample (approved)



Photo 6. Existing Structure – Bay 1 to 5





Photo 7 Existing structure – Bay 5 to 9



Photo 8 Existing structure – Lookout





Photo 9 Existing structure – Bay 13 to 17



Photo 10 Balustrade removal





Photo 11 Balustrade removal to lookout



Photo 12 Balustrade removal





Photo 13 Fall protection



Photo 14 Access point and Fall Protection





Photo 15 Existing Joist removal



Photo 16 Cleat install





Photo 17 Joist cleat surface prep



Photo 18 Joist Cleats





Photo 19 Cleat epoxy paint – 2 x coats



Photo 20 Base of posts exposed





Photo 21 Bolt Testing (all 6 locations passed)





Photo 22 Concrete Testing (all 6 locations passed)





Photo 23 Topcoat Painting complete (up to FSL)



Photo 24 Topcoat Painting complete (up to FSL)





Photo 25 Topcoat Painting complete (up to FSL)



DETAILED PROJECT REGISTERS				<div>naturform™</div> <div>Landscape infrastructure</div>	
Registers for Client					
Project 32319: Yeddonba Elevated Walkway &				Page 1 of 4	
Work					
Ref	Description	Percent Complete			
WK1	Design & Documentation	75.00%			
WK2	Site Management & OHS	25.00%			
WK3	Demolition	100.00%			
WK4	Footings / Base Plates	100.00%			
WK5	Subframe: Carpentry	10.00%			
WK6	Decking	10.00%			
WK7	Balustrade	10.00%			
WK8	Cross Bracing	100.00%			
WK9	Site Painting	75.00%			
WK10	Transportation & handling	20.00%			
WK11	Practical Completion (PC)	0.00%			
RFIs					
Our Ref	Description	Required Date	Their Ref	Status	Status Date
RFI1	Bank Guarantee Details  Hello, can you please confirm these details for the bank Guarantee?  Attn: Adam Noble Favouree: Parks Victoria  Favouree Address: Level 10, 535 Bourke Street, Melbourne, Victoria, Australia  Favouree ABN: 95 337 637 697  Project: Yeddonba Elevated Walkway and Viewing Platform Repair Design and Construct]  Value: 2 x Bank Guarantees worth \$8491.675  returned at DLP- estimated 12/12/2026			Responded (closed)	20/05/2025
RFI2	Provisional Sum - Top Timber Inclusion  Our offer included a Steel Balustrade in lieu of the existing rotting timber and steel rod option. Referring attached sketch, NF included a provisional sum of \$13,662. As an optional extra to provide a Machined Spotted Gum Top Rail as an aesthetic improvement. To avoid the Moisture damage experienced in the existing balustrade, features a Graded top for the run-off of water, with a overhang to provide a drip line away from the balustrade. Please confirm if you would like this feature incorporated into the design/structure.			Responded (closed)	13/06/2025
RFI3	Revised access pathway  Response AN PV 4/7/25 Approved Proposal TJ NF 03/07/25 NF propose to open chain mesh fence for safer handling of material up to boardwalk Refer email dated 3/7/25 for further info	4/07/2025		Responded (closed)	3/07/2025
Site Instructions					
Our Ref	Description		Their Ref	Status	Status Date
SI1	Confirmation of Provisional Sum			Recorded	17/06/2025



DETAILED PROJECT REGISTERS					<div>naturform<sup>TM</sup></div> <div>Landscape infrastructure</div>		
Registers for Client							
Project 32319: Yeddonba Elevated Walkway &					Page 2 of 4		
SI2	Incorporate the Machined Top Rail to the Contract NF to provide gate padlocks when on site (only)			SC PV	Recorded	1/07/2025	
Variations							
Our Ref	Description	Their Ref	Status	Status Date	Claim Amount	Approved	Balance
V1	Machined Top Rail	Site Instruction No. 1	Approved	17/06/2025	13,662.00	13,662.00	0.00
					13,662.00	13,662.00	0.00
					13,662.00	13,662.00	0.00
Hold Points							
Ref	Description	Inspected By		Status	Date		
HP1	Contract			Done	16/06/2025		
HP2	Preliminary Design Report			Done	16/06/2025		
HP3	Hold Down Bolt Report	Testing Passed - Report pending		Pass	16/06/2025		
HP4	Construction Program approval			Pass	16/06/2025		
HP5	OHS doc approval			Pass	16/06/2025		
HP6	EMP doc approval			Pass	16/06/2025		
HP7	QA doc approval			Pass	16/06/2025		
HP8	Design Report			Pass	16/06/2025		
HP9	Design Report approval			Pass	16/06/2025		
HP10	Laydown area confirmed within carpark			Done	16/06/2025		
HP11	Cultural Heritage Induction			Done	16/06/2025		
HP12	Timber Sample Approval			Pass	16/06/2025		
HP13	Grout Inspection base plates			Scheduled	16/06/2025		
HP14	Welding inspection steel frame	4/7/25 S&D		Pass	16/06/2025		
HP15	Paint Colour confirmation	Matt Black		Done	16/06/2025		
HP16	Paint Completion inspection			Not Scheduled			
HP17	Cross-bracing inspection	4/7/25 S&D		Pass	16/06/2025		
HP18	Completed Steel Structure			Scheduled	16/06/2025		
HP19	Joist installation inspection			Scheduled	16/06/2025		
HP20	Decking install inspection			Scheduled	16/06/2025		
HP21	Stairs + Tread Install inspection			Scheduled	16/06/2025		
HP22	Balustrade install inspection			Scheduled	16/06/2025		
HP23	Certifying Engineer Inspection			Scheduled	16/06/2025		
HP24	Practical Completion			Not Scheduled			
HP25	Final Completion			Not Scheduled			



